

ID	Task Name	Duration	Start	Finish	Timeline																																	
					13	20	27	3	10	17	24	1	8	15	22	29	5	12	19	26	2	9	16	23	2	9	16	23	30	6	13	20	27	4	11	18	25	1
1	Project Timeline - 151 Bay St	185 days	Mon 10/21/24	Fri 7/4/25																																		
2	Stack & Riser - S19 - R19 (07 Suite Washrooms)	35 days	Mon 10/21/24	Fri 12/6/24																																		
3	Open Drywall	5 days	Mon 10/21/24	Fri 10/25/24																																		
4	Site Inspection - Found Conditions	2 days	Thu 10/31/24	Fri 11/1/24																																		
5	12th & 14th Floors	2 days	Mon 11/4/24	Tue 11/5/24																																		
6	Review In Suite Removals	1 day	Mon 11/4/24	Mon 11/4/24																																		
7	Replace pipe - both floors	2 days	Mon 11/4/24	Tue 11/5/24																																		
8	10th & 11th Floors	2 days	Wed 11/6/24	Thu 11/7/24																																		
9	Replace pipe - both floors	2 days	Wed 11/6/24	Thu 11/7/24																																		
10	Pressure Testing, Firestopping, Insulating	1 day	Fri 11/8/24	Fri 11/8/24																																		
11	8th & 9th Floors	2 days	Mon 11/11/24	Tue 11/12/24																																		
12	Review In Suite Removals	1 day	Mon 11/11/24	Mon 11/11/24																																		
13	Replace pipe - both floors	2 days	Mon 11/11/24	Tue 11/12/24																																		
14	6th & 7th Floors	2 days	Wed 11/13/24	Thu 11/14/24																																		
15	Replace pipe - both floors	2 days	Wed 11/13/24	Thu 11/14/24																																		
16	Pressure Testing, Firestopping, Insulating	1 day	Fri 11/15/24	Fri 11/15/24																																		
17	4th & 5th Floors	2 days	Mon 11/18/24	Tue 11/19/24																																		
18	Review In Suite Removals	1 day	Mon 11/18/24	Mon 11/18/24																																		
19	Replace pipe - both floors	2 days	Mon 11/18/24	Tue 11/19/24																																		
20	2nd & 3rd Floors	2 days	Wed 11/20/24	Thu 11/21/24																																		
21	Review In Suite Removals	1 day	Wed 11/20/24	Wed 11/20/24																																		
22	Replace pipe - both floors	2 days	Wed 11/20/24	Thu 11/21/24																																		
23	Pressure Testing, Firestopping, Insulating	1 day	Fri 11/22/24	Fri 11/22/24																																		
24	1st Floor & Parking Garage	2 days	Mon 11/25/24	Tue 11/26/24																																		
25	Replace pipe - All	2 days	Mon 11/25/24	Tue 11/26/24																																		
26	Pressure Testing, Firestopping, Insulating	1 day	Wed 11/27/24	Wed 11/27/24																																		
27	Site Inspection - Pipe Installations	2 days	Thu 11/28/24	Fri 11/29/24																																		
28	Drywall reinstatement	5 days	Mon 12/2/24	Fri 12/6/24																																		

ID	Task Name	Duration	Start	Finish	Nov '24							Dec '24							Jan '25							Feb '25							Mar '25							Apr '25							May '25							Jun '25							Jul '25											
					13	20	27	3	10	17	24	1	8	15	22	29	5	12	19	26	2	9	16	23	30	6	13	20	27	4	11	18	25	1	8	15	22	29	5	12	19	26	2	9	16	23	30	6	13	20	27	4	11	18	25	1	8	15	22	29	5	12	19	26	2	9	16	23	30	6	13	20
29	Stack & Riser - S2 - R2 (01 Suite Washrooms)	30 days	Mon 1/6/25	Fri 2/14/25																																																																				
30	Open Drywall	5 days	Mon 1/6/25	Fri 1/10/25																																																																				
31	Site Inspection - Found Conditions	2 days	Mon 1/13/25	Tue 1/14/25																																																																				
32	12th & 14th Floors	2 days	Wed 1/15/25	Thu 1/16/25																																																																				
33	Review In Suite Removals	1 day	Wed 1/15/25	Wed 1/15/25																																																																				
34	Replace pipe - both floors	2 days	Wed 1/15/25	Thu 1/16/25																																																																				
35	Pressure Testing, Firestopping, Insulating	1 day	Fri 1/17/25	Fri 1/17/25																																																																				
36	10th & 11th Floors	2 days	Mon 1/20/25	Tue 1/21/25																																																																				
37	Replace pipe - both floors	2 days	Mon 1/20/25	Tue 1/21/25																																																																				
38	8th & 9th Floors	2 days	Wed 1/22/25	Thu 1/23/25																																																																				
39	Review In Suite Removals	1 day	Wed 1/22/25	Wed 1/22/25																																																																				
40	Replace pipe - both floors	2 days	Wed 1/22/25	Thu 1/23/25																																																																				
41	Pressure Testing, Firestopping, Insulating	1 day	Fri 1/24/25	Fri 1/24/25																																																																				
42	6th & 7th Floors	2 days	Mon 1/27/25	Tue 1/28/25																																																																				
43	Replace pipe - both floors	2 days	Mon 1/27/25	Tue 1/28/25																																																																				
44	4th & 5th Floors	2 days	Wed 1/29/25	Thu 1/30/25																																																																				
45	Review In Suite Removals	1 day	Wed 1/29/25	Wed 1/29/25																																																																				
46	Replace pipe - both floors	2 days	Wed 1/29/25	Thu 1/30/25																																																																				
47	Pressure Testing, Firestopping, Insulating	1 day	Fri 1/31/25	Fri 1/31/25																																																																				
48	2nd & 3rd Floors	2 days	Mon 2/3/25	Tue 2/4/25																																																																				
49	Review In Suite Removals	1 day	Mon 2/3/25	Mon 2/3/25																																																																				
50	Replace pipe - both floors	2 days	Mon 2/3/25	Tue 2/4/25																																																																				
51	1st Floor & Parking Garage	2 days	Wed 2/5/25	Thu 2/6/25																																																																				
52	Replace pipe - All	2 days	Wed 2/5/25	Thu 2/6/25																																																																				
53	Pressure Testing, Firestopping, Insulating	1 day	Fri 2/7/25	Fri 2/7/25																																																																				
54	Site Inspection - Pipe Installations	2 days	Mon 2/10/25	Tue 2/11/25																																																																				
55	Drywall reinstatement	5 days	Mon 2/10/25	Fri 2/14/25																																																																				

ID	Task Name	Duration	Start	Finish	Gantt Chart (Nov '24 to Jul '25)																														
56	Stack & Riser - S5 - R5 (02 Suite Washrooms)	35 days	Mon 2/3/25	Fri 3/21/25	[Gantt bar from Mon 2/3/25 to Fri 3/21/25]																														
57	Open Drywall	5 days	Mon 2/3/25	Fri 2/7/25	[Red bar from Mon 2/3/25 to Fri 2/7/25]																														
58	Site Inspection - Found Conditions	2 days	Mon 2/10/25	Tue 2/11/25	[Pink square on Mon 2/10/25]																														
59	12th & 14th Floors	2 days	Mon 2/17/25	Tue 2/18/25	[Blue square on Mon 2/17/25]																														
60	Review In Suite Removals	1 day	Mon 2/17/25	Mon 2/17/25	[Vertical bars on Mon 2/17/25]																														
61	Replace pipe - both floors	2 days	Mon 2/17/25	Tue 2/18/25	[Yellow square on Mon 2/17/25]																														
62	10th & 11th Floors	2 days	Wed 2/19/25	Thu 2/20/25	[Blue square on Wed 2/19/25]																														
63	Replace pipe - both floors	2 days	Wed 2/19/25	Thu 2/20/25	[Yellow square on Wed 2/19/25]																														
64	Pressure Testing, Firestopping, Insulating	1 day	Fri 2/21/25	Fri 2/21/25	[Purple square on Fri 2/21/25]																														
65	8th & 9th Floors	2 days	Mon 2/24/25	Tue 2/25/25	[Blue square on Mon 2/24/25]																														
66	Review In Suite Removals	1 day	Mon 2/24/25	Mon 2/24/25	[Vertical bars on Mon 2/24/25]																														
67	Replace pipe - both floors	2 days	Mon 2/24/25	Tue 2/25/25	[Yellow square on Mon 2/24/25]																														
68	6th & 7th Floors	2 days	Wed 2/26/25	Thu 2/27/25	[Blue square on Wed 2/26/25]																														
69	Replace pipe - both floors	2 days	Wed 2/26/25	Thu 2/27/25	[Yellow square on Wed 2/26/25]																														
70	Pressure Testing, Firestopping, Insulating	1 day	Fri 2/28/25	Fri 2/28/25	[Purple square on Fri 2/28/25]																														
71	4th & 5th Floors	2 days	Mon 3/3/25	Tue 3/4/25	[Blue square on Mon 3/3/25]																														
72	Review In Suite Removals	1 day	Mon 3/3/25	Mon 3/3/25	[Vertical bars on Mon 3/3/25]																														
73	Replace pipe - both floors	2 days	Mon 3/3/25	Tue 3/4/25	[Yellow square on Mon 3/3/25]																														
74	2nd & 3rd Floors	2 days	Wed 3/5/25	Thu 3/6/25	[Blue square on Wed 3/5/25]																														
75	Replace pipe - both floors	2 days	Wed 3/5/25	Thu 3/6/25	[Yellow square on Wed 3/5/25]																														
76	Pressure Testing, Firestopping, Insulating	1 day	Fri 3/7/25	Fri 3/7/25	[Purple square on Fri 3/7/25]																														
77	1st Floor & Parking Garage	2 days	Mon 3/10/25	Tue 3/11/25	[Blue square on Mon 3/10/25]																														
78	Replace pipe - All	2 days	Mon 3/10/25	Tue 3/11/25	[Yellow square on Mon 3/10/25]																														
79	Pressure Testing, Firestopping, Insulating	1 day	Wed 3/12/25	Wed 3/12/25	[Purple square on Wed 3/12/25]																														
80	Site Inspection - Pipe Installations	2 days	Thu 3/13/25	Fri 3/14/25	[Pink square on Thu 3/13/25]																														
81	Drywall reinstatement	5 days	Mon 3/17/25	Fri 3/21/25	[Red bar from Mon 3/17/25 to Fri 3/21/25]																														

ID	Task Name	Duration	Start	Finish	Gantt Chart																																	
					13	20	27	3	10	17	24	1	8	15	22	29	5	12	19	26	2	9	16	23	2	9	16	23	30	6	13	20	27	4	11	18	25	1
82	Stack & Riser - S16 - R15/16 (06 Suite Washrooms)	35 days	Mon 3/10/25	Fri 4/25/25																																		
83	Open Drywall	5 days	Mon 3/10/25	Fri 3/14/25																																		
84	Site Inspection - Found Conditions	2 days	Mon 3/17/25	Tue 3/18/25																																		
85	12th & 14th Floors	2 days	Mon 3/24/25	Tue 3/25/25																																		
86	Review In Suite Removals	1 day	Mon 3/24/25	Mon 3/24/25																																		
87	Replace pipe - both floors	2 days	Mon 3/24/25	Tue 3/25/25																																		
88	10th & 11th Floors	2 days	Wed 3/26/25	Thu 3/27/25																																		
89	Replace pipe - both floors	2 days	Wed 3/26/25	Thu 3/27/25																																		
90	Pressure Testing, Firestopping, Insulating	1 day	Fri 3/28/25	Fri 3/28/25																																		
91	8th & 9th Floors	2 days	Mon 3/31/25	Tue 4/1/25																																		
92	Review In Suite Removals	1 day	Mon 3/31/25	Mon 3/31/25																																		
93	Replace pipe - both floors	2 days	Mon 3/31/25	Tue 4/1/25																																		
94	6th & 7th Floors	2 days	Wed 4/2/25	Thu 4/3/25																																		
95	Replace pipe - both floors	2 days	Wed 4/2/25	Thu 4/3/25																																		
96	Pressure Testing, Firestopping, Insulating	1 day	Fri 4/4/25	Fri 4/4/25																																		
97	4th & 5th Floors	2 days	Mon 4/7/25	Tue 4/8/25																																		
98	Review In Suite Removals	1 day	Mon 4/7/25	Mon 4/7/25																																		
99	Replace pipe - both floors	2 days	Mon 4/7/25	Tue 4/8/25																																		
100	2nd & 3rd Floors	2 days	Wed 4/9/25	Thu 4/10/25																																		
101	Replace pipe - both floors	2 days	Wed 4/9/25	Thu 4/10/25																																		
102	Pressure Testing, Firestopping, Insulating	1 day	Fri 4/11/25	Fri 4/11/25																																		
103	1st Floor & Parking Garage	2 days	Mon 4/14/25	Tue 4/15/25																																		
104	Replace pipe - All	2 days	Mon 4/14/25	Tue 4/15/25																																		
105	Pressure Testing, Firestopping, Insulating	1 day	Wed 4/16/25	Wed 4/16/25																																		
106	Site Inspection - Pipe Installations	2 days	Thu 4/17/25	Fri 4/18/25																																		
107	Drywall reinstatement	5 days	Mon 4/21/25	Fri 4/25/25																																		

ID	Task Name	Duration	Start	Finish	Timeline																																	
					13	20	27	3	10	17	24	1	8	15	22	29	5	12	19	26	2	9	16	23	2	9	16	23	30	6	13	20	27	4	11	18	25	1
108	Stack & Riser - S28 - R27/28 (10 Suite Washrooms)	35 days	Mon 4/14/25	Fri 5/30/25																																		
109	Open Drywall	5 days	Mon 4/14/25	Fri 4/18/25																																		
110	Site Inspection - Found Conditions	2 days	Mon 4/21/25	Tue 4/22/25																																		
111	12th & 14th Floors	2 days	Mon 4/28/25	Tue 4/29/25																																		
112	Review In Suite Removals	1 day	Mon 4/28/25	Mon 4/28/25																																		
113	Replace pipe - both floors	2 days	Mon 4/28/25	Tue 4/29/25																																		
114	10th & 11th Floors	2 days	Wed 4/30/25	Thu 5/1/25																																		
115	Replace pipe - both floors	2 days	Wed 4/30/25	Thu 5/1/25																																		
116	Pressure Testing, Firestopping, Insulating	1 day	Fri 5/2/25	Fri 5/2/25																																		
117	8th & 9th Floors	2 days	Mon 5/5/25	Tue 5/6/25																																		
118	Review In Suite Removals	1 day	Mon 5/5/25	Mon 5/5/25																																		
119	Replace pipe - both floors	2 days	Mon 5/5/25	Tue 5/6/25																																		
120	6th & 7th Floors	2 days	Wed 5/7/25	Thu 5/8/25																																		
121	Replace pipe - both floors	2 days	Wed 5/7/25	Thu 5/8/25																																		
122	Pressure Testing, Firestopping, Insulating	1 day	Fri 5/9/25	Fri 5/9/25																																		
123	4th & 5th Floors	2 days	Mon 5/12/25	Tue 5/13/25																																		
124	Review In Suite Removals	1 day	Mon 5/12/25	Mon 5/12/25																																		
125	Replace pipe - both floors	2 days	Mon 5/12/25	Tue 5/13/25																																		
126	2nd & 3rd Floors	2 days	Wed 5/14/25	Thu 5/15/25																																		
127	Replace pipe - both floors	2 days	Wed 5/14/25	Thu 5/15/25																																		
128	Pressure Testing, Firestopping, Insulating	1 day	Fri 5/16/25	Fri 5/16/25																																		
129	1st Floor & Parking Garage	2 days	Mon 5/19/25	Tue 5/20/25																																		
130	Replace pipe - All	2 days	Mon 5/19/25	Tue 5/20/25																																		
131	Pressure Testing, Firestopping, Insulating	1 day	Wed 5/21/25	Wed 5/21/25																																		
132	Site Inspection - Pipe Installations	2 days	Thu 5/22/25	Fri 5/23/25																																		
133	Drywall reinstatement	5 days	Mon 5/26/25	Fri 5/30/25																																		

ID	Task Name	Duration	Start	Finish	Gantt Chart																																	
					13	20	27	3	10	17	24	1	8	15	22	29	5	12	19	26	2	9	16	23	2	9	16	23	30	6	13	20	27	4	11	18	25	1
134	Stack & Riser - S32 - R32 (Floors 2-14 Laundry)	35 days	Mon 5/19/25	Fri 7/4/25																																		
135	Open Drywall	5 days	Mon 5/19/25	Fri 5/23/25																																		
136	Site Inspection - Found Conditions	2 days	Mon 5/26/25	Tue 5/27/25																																		
137	12th & 14th Floors	2 days	Mon 6/2/25	Tue 6/3/25																																		
138	Replace pipe - both floors	2 days	Mon 6/2/25	Tue 6/3/25																																		
139	10th & 11th Floors	2 days	Wed 6/4/25	Thu 6/5/25																																		
140	Replace pipe - both floors	2 days	Wed 6/4/25	Thu 6/5/25																																		
141	Pressure Testing, Firestopping, Insulating	1 day	Fri 6/6/25	Fri 6/6/25																																		
142	Drywall - Remove Floors 9,8,7,6 & Reinststate 14,12,11,10	2 days	Thu 6/5/25	Fri 6/6/25																																		
143	8th & 9th Floors	2 days	Mon 6/9/25	Tue 6/10/25																																		
144	Replace pipe - both floors	2 days	Mon 6/9/25	Tue 6/10/25																																		
145	6th & 7th Floors	2 days	Wed 6/11/25	Thu 6/12/25																																		
146	Replace pipe - both floors	2 days	Wed 6/11/25	Thu 6/12/25																																		
147	Pressure Testing, Firestopping, Insulating	1 day	Fri 6/13/25	Fri 6/13/25																																		
148	Drywall - Remove Floors 5,4,3,2,1 & Reinststate 9,8,7,6 - Laundry Rooms	2 days	Thu 6/12/25	Fri 6/13/25																																		
149	4th & 5th Floors	2 days	Mon 6/16/25	Tue 6/17/25																																		
150	Replace pipe - both floors	2 days	Mon 6/16/25	Tue 6/17/25																																		
151	2nd & 3rd Floors	2 days	Wed 6/18/25	Thu 6/19/25																																		
152	Replace pipe - both floors	2 days	Wed 6/18/25	Thu 6/19/25																																		
153	Pressure Testing, Firestopping, Insulating	1 day	Fri 6/20/25	Fri 6/20/25																																		
154	Drywall - Remove & Reinststate - Laundry Rooms	2 days	Thu 6/19/25	Fri 6/20/25																																		
155	1st Floor & Parking Garage	2 days	Mon 6/23/25	Tue 6/24/25																																		
156	Replace pipe - All	2 days	Mon 6/23/25	Tue 6/24/25																																		
157	Pressure Testing, Firestopping, Insulating	1 day	Wed 6/25/25	Wed 6/25/25																																		
158	Site Inspection - Pipe Installations	2 days	Thu 6/26/25	Fri 6/27/25																																		
159	Drywall reinstatement	5 days	Mon 6/30/25	Fri 7/4/25																																		